

Project Tracker Detail

Report Date 1/9/2018 4:54:58 PM

Project ID	Status	Highway	County	From Limit	To Limit	Estimated Complete Date	Last Update Date	Construction Cost/Estimate	Bid Received Date	Description	Project Length	Notice to Proceed Date	Work Begin Date	Start Design Actual	Category1 Description
003602010	Finalizing for Construction	US 83	Kerr	10.762 MI S OF IH 10	17.091 MI S OF IH 10		1/9/2018	\$254,000.00	12/1/2019	Seal Coat	6.329 (mi)	TBD	TBD	TBD	Category 1 - Preventative Maintenance & Rehab (2001)
003610010	Finalizing for Construction	US 83	Kerr	20.061 MI S OF IH 10	28.578 MI S OF IH 10		1/9/2018	\$363,000.00	12/1/2019	Seal Coat	7.977 (mi)	TBD	TBD	TBD	Category 1 - Preventative Maintenance & Rehab (2001)
007203016	Finalizing for Construction	US 87	Kerr	KENDALL/KERR C/L	KERR/KENDALL C/L		1/9/2018	\$100,818.00	10/1/2018	Seal Coat And Pavement Markings	1.286 (mi)	TBD	TBD	10/2/2017	Category 1 - Preventative Maintenance & Rehabilitation (1901)
014202028	Construction Scheduled	IH 10	Kerr	KIMBLE/KERR C/L	0.758 MI WEST OF SH 27		1/9/2018	\$261,691.00	10/1/2017	Seal Coat And Pavement Markings On Frontage Roads	9.209 (mi)	11/10/2017	TBD	4/28/2017	Category 1 - Preventative Maintenance & Rehabilitation (1801)
014203029	Construction Scheduled	SH 27	Kerr	AT SH 41	.	10/8/2018	1/9/2018	\$75,545.00	11/1/2016	Modernize Intersection Flashing Beacon, Advance Warning Signals/signs, Safety Lighting & Transverse Rumble Strips	0.200 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
014203030	Finalizing for Construction	SH 27	Kerr	IH 10	SH 39		1/9/2018	\$490,537.00	10/1/2018	Seal Coat And Pavement Markings	13.906 (mi)	TBD	TBD	10/2/2017	Category 1 - Preventative Maintenance & Rehabilitation (1901)
014204048	Finalizing for Construction	SH 27	Kerr	AT FM 394	.		1/9/2018	\$204,341.00	9/1/2018	Improve Traffic Signals	0.200 (mi)	TBD	TBD	TBD	Category 8 - Highway Safety Improvement Program (1908)
014204049	Finalizing for Construction	SH 27	Kerr	AT METHODIST ENCAMPMENT ROAD	.		1/9/2018	\$204,341.00	9/1/2018	Improve Traffic Signals	0.200 (mi)	TBD	TBD	TBD	Category 8 - Highway Safety Improvement Program (1908)
014204050	Finalizing for Construction	SH 27	Kerr	AT RM 783	.		1/9/2018	\$204,341.00	9/1/2018	Improve Traffic Signals	0.200 (mi)	TBD	TBD	TBD	Category 8 - Highway Safety Improvement Program (1908)
014204051	Construction Scheduled	SH 27	Kerr	AT GOAT CREEK CUTOFF ROAD	.	10/8/2018	1/9/2018	\$203,688.00	11/1/2016	Improve Traffic Signals	0.200 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
014205080	Finalizing for Construction	SH 27	Kerr	FM 1350	SPUR 100		1/9/2018	\$11,312,142.00	2/1/2018	Rehab And Widen Roadway To Provide Passing Lanes And Operational Improvements	9.036 (mi)	TBD	TBD	3/26/2013	Category 1 - Preventative Maintenance & Rehabilitation (1801)
014205081	Construction Scheduled	SH 27	Kerr	AT EARL GARRETT STREET	.	10/8/2018	1/9/2018	\$179,613.00	11/1/2016	Improve Traffic Signals	0.200 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
014205082	Construction Scheduled	SH 27	Kerr	AT FM 1350	.	10/8/2018	1/9/2018	\$55,745.00	11/1/2016	Install Intersection Flashing Beacon, Advance Warning Signals/signs And Safety Lighting	0.200 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
014205083	Under Development	SH 27	Kerr	SPUR 100	KENDALL/KERR COUNTY LINE		1/9/2018	\$55,400,000.00	1/1/2022	Expand From 2 Lanes To 4 Lanes With Flush Median	14.266 (mi)	TBD	TBD	TBD	Category DA - Develop Authority (DDA)
014214061	Finalizing for Construction	IH 10	Kerr	1.3 MI FROM KERR/GILLESPIE C/L	0.4 MI EAST OF SH 16		1/9/2018	\$4,379,478.00	1/1/2018	Overlay & Pavement Markings On Mainlanes	7.879 (mi)	TBD	TBD	3/22/2017	Category 3 - Proposition 12 (13V2DT)

014214062	Construction Scheduled	IH 10	Kerr	0.7 MILES WEST OF FM 783	0.3 MI EAST OF FM 783	8/15/2017	1/9/2018	\$2,211,020.00	9/1/2016	Reconstruct Under Fm 783 To Increase Vertical Clearance; Mill, Seal And Overlay	1.000 (mi)	11/15/2016	4/24/2017	2/1/2016	Category 1 - Preventative Maintenance & Rehabilitation (1701)
019302043	Construction Scheduled	SH 39	Kerr	2.9 MI EAST OF FM 1340	3.6 MI EAST OF FM 1340	9/18/2015	1/9/2018	\$49,803.00	2/1/2015	Install Advanced Warning Signals, & Place Inverted Profile Pavement Markings Along Edgelines	0.700 (mi)	3/20/2015	4/28/2015	12/9/2013	Category 8 - Highway Safety Improvement Program (1508)
029103065	Construction Scheduled	SH 16	Kerr	FM 1273	4 MI S OF FM 1273	9/18/2015	1/9/2018	\$1,296,471.00	2/1/2015	Widen Narrow Rdwy To Provide Shldrs, Safety Treat Fixed Obj & Place Inverted Profile Pvmt Markings Along Edgelines	4.000 (mi)	3/20/2015	4/28/2015	12/9/2013	Category 8 - Highway Safety Improvement Program (1508)
029103066	Finalizing for Construction	SH 16	Kerr	AT LA CASA DR	.		1/9/2018	\$63,377.00	9/1/2018	Install Flashing Beacon & Safety Lighting At Intersection	0.200 (mi)	TBD	TBD	TBD	Category 8 - Highway Safety Improvement Program (1908)
029103067	Construction Scheduled	SH 16	Kerr	AT FM 2771	.	10/8/2018	1/9/2018	\$62,117.00	11/1/2016	Modernize Intersection Flashing Beacon And Install Advance Warning Signals/signs	0.200 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
042105030	Construction Scheduled	SH 173	Kerr	AT RIVER ROAD	.	10/8/2018	1/9/2018	\$52,139.00	11/1/2016	Modernize Intersection Flashing Beacon And Install Advance Warning Signals/signs And Safety Lighting	0.240 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
042105031	Construction Scheduled	SH 173	Kerr	LOOP 534	FM 2771	9/16/2017	1/9/2018	\$132,588.00	10/1/2016	Seal Coat And Pavement Markings	3.827 (mi)	12/5/2016	5/31/2017	4/1/2016	Category 1 - Preventative Maintenance & Rehabilitation (1701)
052601018	Construction Scheduled	SL 98	Kerr	AT CULLY DRIVE	.	10/8/2018	1/9/2018	\$164,716.00	11/1/2016	Improve Traffic Signals	0.200 (mi)	12/12/2016	3/20/2017	5/1/2016	Category 8 - Safety (16B08)
052601019	Finalizing for Construction	SL 98	Kerr	JAMES ROAD	SH 16		1/9/2018	\$153,371.00	10/1/2018	Seal Coat And Pavement Markings	2.225 (mi)	TBD	TBD	10/2/2017	Category 1 - Preventative Maintenance & Rehabilitation (1901)
060901022	Finalizing for Construction	SH 173	Kerr	SH 16	LP 534		1/9/2018	\$119,534.00	10/1/2018	Seal Coat And Pavement Markings	2.015 (mi)	TBD	TBD	10/2/2017	Category 1 - Preventative Maintenance & Rehabilitation (1901)
067804009	Construction Scheduled	RM 187	Kerr	SH 39	KERR/BANDERA COUNTY LINE		1/9/2018	\$96,262.00	10/1/2017	Seal Coat And Pavement Markings	4.090 (mi)	11/10/2017	TBD	4/28/2017	Category 1 - Preventative Maintenance & Rehabilitation (1801)
085501018	Construction Scheduled	RM 480	Kerr	SH 27	SH 173		1/9/2018	\$168,708.00	10/1/2017	Seal Coat And Pavement Markings	6.384 (mi)	11/10/2017	TBD	4/28/2017	Category 1 - Preventative Maintenance & Rehabilitation (1801)
085505012	Finalizing for Construction	FM 1350	Kerr	RM 480	SH 27		1/9/2018	\$57,159.00	10/1/2018	Seal Coat And Pavement Markings	2.113 (mi)	TBD	TBD	10/2/2017	Category 1 - Preventative Maintenance & Rehabilitation (1901)
091515088	Finalizing for Construction	CR	Kerr	EHLERS RD AT GUADALUPE RIVER	.		1/9/2018	\$1,070,039.00	1/1/2020	Replace Bridge And Approaches	0.001 (mi)	TBD	TBD	TBD	Category 6 - Bridge Program (2006)

091515095	Under Development	VA	Kerr	HEART OF THE HILLS	RESEARCH HATCHERY		1/9/2018	\$250,000.00	1/1/2022	Seal Coat Various Roads And Parking Lots Within The Hatchery	0.001 (mi)	TBD	TBD	TBD	Category 10 - Texas Parks & Wildlife Roads (2210PR)
113502026	Construction Scheduled	RM 783	Kerr	KERR/GILLESPIE COUNTY LINE	JACKSON ROAD		1/9/2018	\$223,825.00	10/1/2017	Seal Coat And Pavement Markings	5.078 (mi)	11/10/2017	TBD	4/28/2017	Category 1 - Preventative Maintenance & Rehabilitation (1801)
113503028	Finalizing for Construction	FM 1341	Kerr	AT SL 534	.		1/9/2018	\$200,052.00	9/1/2018	Improve Traffic Signals	0.200 (mi)	TBD	TBD	TBD	Category 8 - Highway Safety Improvement Program (1908)
336201015	Construction Scheduled	SL 534	Kerr	IH 10 WB FR	SH 16		1/9/2018	\$20,677.00	10/1/2017	Seal Coat And Pavement Markings	1.681 (mi)	11/10/2017	TBD	4/28/2017	Category 1 - Preventative Maintenance & Rehabilitation (1801)
336201016	Finalizing for Construction	SL 534	Kerr	IH 10	0.2 MI SOUTH OF FM 1341		1/9/2018	\$1,782,522.00	7/1/2019	Overlay & Pavement Markings	1.197 (mi)	TBD	TBD	TBD	Category 1 - Preventative Maintenance & Rehabilitation (1901)
336201017	Finalizing for Construction	SL 534	Kerr	AT LEGION DR	.		1/9/2018	\$63,377.00	9/1/2018	Install Flashing Beacon And Safety Lighting At Intersection	0.200 (mi)	TBD	TBD	TBD	Category 8 - Highway Safety Improvement Program (1908)