

Monthly CIP Project Status Report

Project Name	Description	Design			Construction			Comments
		Firm	Contract Amount	Estimated Completion	Contractor	Budget Amount	Estimated Completion	
1 Crack Seal Project	Year 3 Crack Seal Streets	IDS Engineering	\$6,800.00	Complete	Champion Infrastructure	\$106,852.00	Mar-2019	Awarded 8/14. Construction to be completed by March 2019.
2 Singing Wind Drive Reconstruction	Rehab ~4,100 feet from Deer Trail to Sailing Way	6S Engineering	\$77,736.00	Complete	Acme Bridge	\$791,734.40	Oct-2018	Construction began 6/18. Paving completed 10/05. Working on punchlist items
3 Parking Garage Maintenance/Repairs	Maintenance and cosmetic repairs necessary to prolong the life of the existing garage structure.	M&S Engineering	\$36,000.00	Complete	SCS	\$695,531.72	Dec-2018	Construction contract award 6/12. Repairs approximately 30% complete.
4 Parking Garage Enhancements/ Water Street Streetscape	Address physical and functional necessities of the amenities surrounding the parking garage structure along Sidney Baker and Water Street	Peter Lewis Architects	\$13,000 for Conceptual	Fall 2017	TBD	TBD		EIC funded design. Peter Lewis presented design concepts at Council meeting on 7/11/17. PLA scope for construction document development for CC consideration in Fall 2018.
5 A.C. Schreiner Mansion Concept	Examine concepts for interior of building for future renovation	Scott Schellhase	\$25,000.00	2018	TBD	TBD		Interior concept plan to compliment exterior concept provide by Peter Lewis Architects. Scott Schellhase completed general space allocation study. Next stop is discussion regarding deal points with possible major tenants. Meetings with prospective tenant are ongoing.
6 Reuse Distribution Mains	~30,000 LF of distribution lines from pump station to Comanche Trace, Riverhill, Schreiner Univ., & Sports Complex	Freese & Nichols	\$926,500.00	Complete	Qro Mex Construction	\$6,000,000.00	TBD	Partial EIC funded. SCADA installation at new sites complete. Currently assessing flood damages with scheduling delays anticipated.
7 Reuse Pond and Pump Station	~95 million gallon reuse pond w/ soil cement lining, 24-inch gravity main, distribution piping, and reuse pump station	Freese & Nichols	\$1,965,000.00	Complete	MGC Contractors	\$12,000,000.00	Oct-2018	Working on vegetation, soil, and ecosystem stabilization. Pumping reuse water from new pond to all sites. Contractor working on punchlist items. Currently assessing flood damages with scheduling delays anticipated.
8 River Trail West	Complete river trail from Town Creek to Palacios Apartments	Hewitt Engineering	\$47,850.00	Complete	M&C Fonseca	\$715,000.00	Nov-2018	Construction ~85% complete with ~2,750 feet of trail poured to date. Currently working on Diertert Center plaza and parking improvements. Anticipate completion November 2018. Currently assessing flood damages with scheduling delays anticipated.
9 Kerrville Sports Complex	11 baseball/softball fields and ~20 acres of soccer fields with buildings, lighting, and paving	N/A	N/A	N/A	N/A	N/A	N/A	Pond construction complete. Permanent fencing installed. Irrigating complex with reuse water. Entire Sports Complex property to be replatted in October. Fertigation equipment installed and building complete. Prioritized list being accomplished.
10 Tennis Center Improvements	Improve ADA access, resurface existing courts, address drainage, parking, lighting, and landscaping issues, & evaluate existing facilities	Schricket, Rollins, and Associates	\$161,500.00	Summer 2018	TBD	See Comments		Total project budget of \$1.5 million. Phase 1 construction scope adopted by CC on 7/10. 100% documents reviewed and comments returned. Currently advertising with bid award anticipated 11/27.
11 Aquatics Center Feasibility Study	Assessment of the Olympic Pool complex to include public/stakeholder meetings and recommendations for enhancement	MarmonMok	\$85,000.00	Dec-2018	N/A	N/A	N/A	EIC funding application approved for feasibility analysis. Contract executed. Anticipate 4-6 months to complete. Initial stakeholder meetings conducted. First town hall meeting took place 10/11. Working on questions to issue public survey.
12 Public Safety Complex Feasibility Study	Analyze options for building size, location, and use with budgets	Brinkley Sargent Wiginton Architects	\$99,260.00	Dec-2018	N/A	N/A	N/A	Kickoff and initial department meetings complete. Consultant reviewing needs assessment and conceptual layouts.
13 Legion Lift Station and Force Main	8.5 MGD lift station, ~4,000 LF of force main, and ~1,000 LF of gravity main	Freese & Nichols	\$734,000.00	Nov-2018	TBD	\$8,300,000.00		90% design complete. 90% documents for review this week. Funding application approved by Texas Water Development Board. Bond issuance anticipated for November.
14 WTP Clarifier Rehab	Replace hardware in existing clarifier	Freese & Nichols	\$132,600.00	Complete	TBD	\$1,500,000.00	Jun-2019	Design complete. Clarifier equipment purchase contract awarded 7/24. Currently advertising for general installation contractor. Anticipate award 11/13.
15 WTP THM Control Facility	Alternative solutions to meet TCEQ and EPA compliance followed by design of chosen disinfection process	Freese & Nichols	\$312,000.00	Oct-2018	TBD	\$4,100,000.00	Oct-2019	Contract executed April 2017. Design ~75% complete for GAC option chosen by Council. Design proceeding based upon results of GAC Bench Test. Funding application approved by Texas Water Development Board. Bond issuance anticipated for November. Anticipate advertisement in Nov. for construction contract execution in Dec. 2018.
16 Granular Activated Carbon (GAC) Bench Top Study	Establishing study to evaluate (GAC) for mitigation of trihalomethanes, providing services for Third Party to review tests results, and evaluation of the treatment process electrocoagulation	Freese & Nichols	\$25,000.00	Oct-2018	N/A	N/A	N/A	Scope includes bench test and Third Party review for GAC system. Preliminary analysis complete. Third Party review in progress with report due in October.
17 WWTP Oxidation Ditch Improvements	Package 1: Replacement of baffle detectors and Package 2: Removal of accumulated solids on existing oxidation ditch	Freese & Nichols	\$138,400.00	Complete	Pkg 1: Lambda Construction Pkg 2: TBD	\$320,000.00	Pkg 1: Sep-2018 Pkg: Feb-2019	Design complete. Package 1: Baffle improvements to begin early August. Package 2: Dredging awarded 10/09. Dredging to begin early November.
18 Tax Increment Reinvestment Zone (TIRZ) Study	Study for development and implementation for Downtown area TIRZ	David Pettit Economic Development, LLC	\$30,000.00	Complete	N/A	N/A	N/A	Preliminary results of analysis were presented to Council on 6/12. Additional Council workshop conducted 8/21. Second reading on creation ordinance 9/25. Board meeting and project plan approval scheduled for October.
19 RFP for public/private housing project	City issued RFP for development of City owned property on Loop 534 for a mixed use development to include housing.	TBD	TBD	TBD	N/A	N/A	N/A	Pre-proposal conference was 7/23. Proposals were due 8/29. Now discussing proposal with a particular developer.
20 Long Range Water Supply Plan	Planning for 100 years of future water sources for City of Kerrville	Lloyd Gosselink	\$99,700.00	Nov-2018	N/A	N/A	N/A	Task 1: collection of data and existing infrastructure in progress. Stakeholder interviews conducted in June. Developing preliminary report.
21 Landfill Permitting, Phase 3	Prepare application for major amendment to TCEQ permit for municipal landfill for expansion	LNV	\$500,000.00	Feb-2019	N/A	N/A	N/A	Application deemed administratively complete by TCEQ. TCEQ now completing technical review.
22 KPUB Solar Farm	2 Mega Watt solar farm at City Farm property	KPUB/RES	N/A	N/A	KPUB/RES	N/A	Dec-2019	Lease contract executed. Joint resolution passed by CC August 14th. Preliminary site analysis underway. Contractor mobilizing equipment to site.
23 Schreiner/Clay Roundabout	Concept plan to construct roundabout at the intersection of Schreiner Street and Clay Street	6S Engineering	\$28,175.00	Oct-2018	TBD	TBD		Survey completed. Design evaluation in progress.