

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY           |                    | 5% FULL DEPTH PATCHING & MILL AND OVERLAY |                         |   |           |           |
|-------------------------|--------------------|---|-------------------------|---|-----------|-----------|
| Street                  | From               | To  | Pavement Area - sq. ft. | Plan Activity                             | Status    | Comments  |
| Bent Oak Ln E           | St Andrews Loop E  | St Andrews Loop E                         | 13,149                  | 5% Full Depth Patching & Mill and Overlay | Completed | September |
| Blanks St N             | Wallace St N       | Swigert St N                              | 12,216                  | 5% Full Depth Patching & Mill and Overlay | Completed | April     |
| Camelot Dr N            | Harper             | Camelot Dr N                              | 4,114                   | 5% Full Depth Patching & Mill and Overlay | Completed | September |
| Cardinal Dr N           | Oriole Dr N        | Tanager St N                              | 24,332                  | 5% Full Depth Patching & Mill and Overlay | Completed | August    |
| Clearwater Paseo Path N | Rio Monte Dr N     | Hwy 27                                    | 17,769                  | 5% Full Depth Patching & Mill and Overlay | Completed | June      |
| E Shady Dr S            | Surber St S        | Hackberry Dr S                            | 7,490                   | 5% Full Depth Patching & Mill and Overlay | Pending   |           |
| Fallow Dr W             | Sika Dr W          | Lime Creek Rd W                           | 20,929                  | 5% Full Depth Patching & Mill and Overlay | Pending   |           |
| Lamar St N              | Dead End           | Bulwer Ave N                              | 13,896                  | 5% Full Depth Patching & Mill and Overlay | Completed | May       |
| Live Oak St E           | A St E             | Tivy St E                                 | 12,411                  | 5% Full Depth Patching & Mill and Overlay | Completed | August    |
| Lois St N               | Erin Dr N          | Crestwood Dr N                            | 14,891                  | 5% Full Depth Patching & Mill and Overlay | Pending   |           |
| Lytle St N              | 4th St N           | 3rd St N                                  | 12,575                  | 5% Full Depth Patching & Mill and Overlay | Completed | April     |
| Mesa Del Sol Dr N       | Dead End           | Vista Ridge Dr N                          | 19,344                  | 5% Full Depth Patching & Mill and Overlay | Scheduled | October   |
| Milton St S             | Rees St S          | S Center St S                             | 2,213                   | 5% Full Depth Patching & Mill and Overlay | Completed | 2017      |
| Oak Hollow Dr E         | Lammers St E       | Ashley St E                               | 14,957                  | 5% Full Depth Patching & Mill and Overlay | Completed | June      |
| Oakland Hills Ln E      | Oakland Hills Ln E | Rolling Green Dr E                        | 9,314                   | 5% Full Depth Patching & Mill and Overlay | Completed | June/July |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY      |                     | 5% FULL DEPTH PATCHING & MILL AND OVERLAY |                         |   |           |           |
|--------------------|---------------------|---|-------------------------|---|-----------|-----------|
| Street             | From                | To  | Pavement Area - sq. ft. | Plan Activity                             | Status    | Comments  |
| Oakland Hills Ln E | Riverhill Club Ln E | Oakland Hills Ln E                        | 3,160                   | 5% Full Depth Patching & Mill and Overlay | Completed |           |
| Quinlan St N       | Scott St N          | Barnett St N                              | 12,357                  | 5% Full Depth Patching & Mill and Overlay | Pending   |           |
| Redbud Ln N        | Bluebonnet Dr N     | Redbud Ln                                 | 6,926                   | 5% Full Depth Patching & Mill and Overlay | Completed |           |
| Redbud Ln N        | Bluebonnet Dr N     | Bluebonnet Dr N                           | 3,181                   | 5% Full Depth Patching & Mill and Overlay | Completed |           |
| Riverhill Blvd E   | Green Tree Ln E     | Spring Mill Dr E                          | 6,458                   | 5% Full Depth Patching & Mill and Overlay | Scheduled | October   |
| Sand Bend Dr E     | Sand Bend Dr E      | Englewood Dr E                            | 20,210                  | 5% Full Depth Patching & Mill and Overlay | Pending   | June/July |
| Summit Ridge Dr N  | Stoneledge Dr N     | Vista Ridge Dr N                          | 9,092                   | 5% Full Depth Patching & Mill and Overlay | Scheduled | October   |
| W Main St N        | Cox Ave N           | Lincoln Ave N                             | 5,064                   | 5% Full Depth Patching & Mill and Overlay | Completed | August    |
| Woodcrest Dr N     | Morningside Dr N    | Dead End                                  | 7,179                   | 5% Full Depth Patching & Mill and Overlay | Completed | August    |
| Monterrey St N     | Dead End            | Lawson St N                               | 6,242                   | 5% Full Depth Patching & Mill and Overlay | Completed | July      |
|                    |                     |   |                         |   |           |           |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY   |                | PAVEMENT RECONSTRUCTION |                         |                         |           |          |
|-----------------|----------------|-------------------------|-------------------------|-------------------------|-----------|----------|
| Street          | From           | To                      | Pavement Area - sq. ft. | Plan Activity           | Status    | Comments |
| 2nd St N        | Everett St N   | Lytle St N              | 12,437                  | Pavement Reconstruction | Pending   |          |
| 3rd St N        | Lytle St N     | Ross St N               | 12,212                  | Pavement Reconstruction | Pending   |          |
| 3rd St N        | Everett St N   | Lytle St N              | 12,966                  | Pavement Reconstruction | Pending   |          |
| Arrow Ln N      | Michelle Dr N  | Singing Wind Dr N       | 24,428                  | Pavement Reconstruction | Pending   |          |
| Barnett St N    | Quinlan St N   | Hays St N               | 12,657                  | Pavement Reconstruction | Pending   |          |
| Barnett St N    | Clay St N      | Quinlan St N            | 17,447                  | Pavement Reconstruction | Pending   |          |
| Clay St N       | Barnett St N   | McFarland St N          | 14,642                  | Pavement Reconstruction | Pending   |          |
| Cox Ave N       | W Main St N    | W Water St N            | 6,978                   | Pavement Reconstruction | Pending   |          |
| Everett St N    | 3rd St N       | 2nd St N                | 12,297                  | Pavement Reconstruction | Pending   |          |
| Everett St N    | Dead End       | 3rd St N                | 6,184                   | Pavement Reconstruction | Pending   |          |
| Everett St N    | Dead End       | 2nd St N                | 5,370                   | Pavement Reconstruction | Pending   |          |
| Florence St N   | N Center Ave   | Hwy 27                  | 8,426                   | Pavement Reconstruction | Pending   |          |
| Francisco Lemos | Jefferson St N | Hwy 27                  | 13,492                  | Pavement Reconstruction | Pending   |          |
| Gilmer St N     | 1st St N       | North St N              | 12,387                  | Pavement Reconstruction | Pending   |          |
| Hamilton St S   | Hugo St S      | Lowry St S              | 13,944                  | Pavement Reconstruction | Pending   |          |
| Hays St N       | Barnett St N   | McFarland St N          | 10,578                  | Pavement Reconstruction | Completed | August   |
| Hays St N       | E Davis St N   | Barnett St N            | 10,248                  | Pavement Reconstruction | Completed | August   |
| Hugo St S       | Starkey St S   | Hamilton St S           | 6,845                   | Pavement Reconstruction | Pending   |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY        |                  | PAVEMENT RECONSTRUCTION |                         |                         |          |          |
|----------------------|------------------|-------------------------|-------------------------|-------------------------|----------|----------|
| Street               | From             | To                      | Pavement Area - sq. ft. | Plan Activity           | Status   | Comments |
| Hugo St S            | Palmer St S      | Starkey St S            | 6,611                   | Pavement Reconstruction | Pending  |          |
| Indian Trl N         | Dead End         | Deer Trl N              | 11,498                  | Pavement Reconstruction | Pending  |          |
| Lang Dr N            | Westminster St N | Rawson St N             | 10,005                  | Pavement Reconstruction | Pending  |          |
| Lucille St S         | Hwy 27           | Woodlawn Ave S          | 3,629                   | Pavement Reconstruction | Pending  |          |
| Lucille St S         | S Center Ave     | S Lewis Ave S           | 12,221                  | Pavement Reconstruction | Pending  |          |
| McFarland St N       | Rodriguez St N   | Paschal Ave N           | 28,734                  | Pavement Reconstruction | Pending  |          |
| Miller St N          | Hays St N        | George St N             | 7,852                   | Pavement Reconstruction | Pending  |          |
| Paschal Ave N        | E Davis St N     | W Barnett St N          | 11,488                  | Pavement Reconstruction | Complete |          |
| Rawson St N          | South St N       | Lang Dr N               | 12,060                  | Pavement Reconstruction | Pending  |          |
| Rawson St N          | E Main St N      | South St N              | 12,708                  | Pavement Reconstruction | Pending  |          |
| Rees St S            | Woodlawn Ave S   | Milton St S             | 15,520                  | Pavement Reconstruction | Pending  |          |
| Rees St S            | Dead End         | Woodlawn Ave S          | 15,025                  | Pavement Reconstruction | Pending  |          |
| Smokey Mountain Dr N | Dead End         | Hiawatha Dr N           | 7,497                   | Pavement Reconstruction | Pending  |          |
| Swigert St N         | McFarland St N   | W Schreiner St N        | 6,803                   | Pavement Reconstruction | Pending  |          |
| Tomahawk Trl N       | Singing Wind     | 1st St N                | 8,678                   | Pavement Reconstruction | Pending  |          |
| Trails End Ln N      | Bridle Path N    | Bridle Path N           | 34,792                  | Pavement Reconstruction | Pending  |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY    |                | PAVEMENT RECONSTRUCTION |                         |                         |         |          |
|------------------|----------------|-------------------------|-------------------------|-------------------------|---------|----------|
|                  |                |                         |                         |                         |         |          |
| Street           | From           | To                      | Pavement Area - sq. ft. | Plan Activity           | Status  | Comments |
| W Shady Dr S     | E Shady Dr S   | Surber St S             | 16,290                  | Pavement Reconstruction | Pending |          |
| Waggoman Dr S    | G St S         | Peggy Dr S              | 6,129                   | Pavement Reconstruction | Pending |          |
| Westminster St N | Jefferson St N | E Main St N             | 9,716                   | Pavement Reconstruction | Pending |          |
| Woodlawn Ave S   | Milton St S    | Rees St S               | 6,762                   | Pavement Reconstruction | Pending |          |
| Woodlawn Ave S   | Josephine St S | Milton St S             | 9,199                   | Pavement Reconstruction | Pending |          |
| Woodlawn Ave S   | Ruth St S      | Josephine St S          | 9,231                   | Pavement Reconstruction | Pending |          |
|                  |                |                         |                         |                         |         |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY                                |  | PAVEMENT RECONSTRUCTION |                         |                         |           |          |
|--|--|-------------------------|-------------------------|-------------------------|-----------|----------|
| REMAINING LIST FROM 2016 - 2017 (Year 1 & 2) |  |                         |                         |                         |           |          |
| Street                                       | From                                     | To                      | Pavement Area - sq. ft. | Plan Activity           | Status    | Comments |
| 2nd St N                                     | Travis St N                              | Everett St N            | 11,196                  | Pavement Reconstruction | Pending   |          |
| Bow Ln N                                     | Singing Wind Dr N                        | Pinto Trl N             | 12,826                  | Pavement Reconstruction | Completed |          |
| Bulwer Ave N                                 | Washington St N                          | Earl Garrett St N       | 6,721                   | Pavement Reconstruction | Pending   |          |
| Cypress Dr N                                 | Bluebonnet Dr N                          | Jackson Rd N            | 1,698                   | Pavement Reconstruction | Pending   |          |
| Deer Trl N                                   | Smokey Mountain Dr N & Singing Wind Dr N | Indian Trl N            | 13,252                  | Pavement Reconstruction | Pending   |          |
| Gilmer St N                                  | 2nd St N                                 | 1st St N                | 12,481                  | Pavement Reconstruction | Pending   |          |
| Hays St N                                    | Pearl St N                               | Scott St N              | 5,518                   | Pavement Reconstruction | Completed | August   |
| Lincoln Ave N                                | W Jefferson St N                         | W Main St N             | 9,143                   | Pavement Reconstruction | Pending   |          |
| Loop 13 S                                    | Herzog St S                              | Herzog St S             | 17,835                  | Pavement Reconstruction | Pending   |          |
| Mimosa St N                                  | Dead End                                 | W Main St N             | 10,190                  | Pavement Reconstruction | Pending   |          |
| N Lewis Ave N                                | W Main St N                              | W Water St N            | 9,451                   | Pavement Reconstruction | Pending   |          |
| N Lewis Ave N                                | Harper St N                              | W Schreiner St N        | 358                     | Pavement Reconstruction | Pending   |          |
| Patton Ave N                                 | Stonewall St N                           | W Jefferson St N        | 9,056                   | Pavement Reconstruction | Pending   |          |
| Pinto Trl N                                  | Wichita Ln N                             | Tomahawk Trl N          | 3,952                   | Pavement Reconstruction | Completed | April    |
| Rawson St N                                  | Lang Dr N                                | Dead End                | 4,242                   | Pavement Reconstruction | Pending   |          |
| Robinson Ave N                               | Barnett St N                             | North St N              | 13,513                  | Pavement Reconstruction | Pending   |          |
| Singing Wind Dr N                            | Deer Trail                               | Sailing Way             | 153,441                 | Pavement Reconstruction | Started   | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY                                      |                  | PAVEMENT RECONSTRUCTION |                         |                         |           |          |
|--|------------------|-------------------------|-------------------------|-------------------------|-----------|----------|
| REMAINING LIST FROM 2016 2017 (Year 1 & 2) - cont. |                  |                         |                         |                         |           |          |
| Street   | From             | To                      | Pavement Area - sq. ft. | Plan Activity           | Status    | Comments |
| South St N   | Travis St N      | Everett St N            | 11,309                  | Pavement Reconstruction | Pending   |          |
| South St N   | Westminster St N | Rawson St N             | 10,017                  | Pavement Reconstruction | Started   |          |
| South St N   | Rawson St N      | Travis St N             | 9,703                   | Pavement Reconstruction | Started   |          |
| Starkey St S                                       | Hugo St S        | Lowry St S              | 13,390                  | Pavement Reconstruction | Pending   |          |
| Swigert St N                                       | Coleman St N     | W Barnett St N          | 9,385                   | Pavement Reconstruction | Pending   |          |
| Swigert St N                                       | Fifer St N       | McFarland St N          | 1,445                   | Pavement Reconstruction | Pending   |          |
| W Barnett St N                                     | Swigert St N     | Webster Ave N           | 17,023                  | Pavement Reconstruction | Pending   |          |
| W Main St N  | N Lewis Ave N    | Cox Ave N               | 13,347                  | Pavement Reconstruction | Completed | August   |
| Wallace St N                                       | W Barnett St N   | Fifer St N              | 9,106                   | Pavement Reconstruction | Pending   |          |
| Wallace St N                                       | Blanks St N      | Upper St N              | 7,230                   | Pavement Reconstruction | Pending   |          |
| Wallace St N                                       | Upper St N       | Coleman St N            | 7,366                   | Pavement Reconstruction | Pending   |          |
| Bluebell Rd N                                      | Pecan St N       | Cypress Dr N            | 10,410                  | Pavement Reconstruction | Completed | May      |
| Bluebell Rd N                                      | Leland St N      | Pecan St N              | 4,370                   | Pavement Reconstruction | Completed | May      |
| Canyon Creek Ln E                                  | Fairway Dr E     | Terrace Ln E            | 1,110                   | Pavement Reconstruction | Pending   |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY                                      |                 | PAVEMENT RECONSTRUCTION |                         |                         |           |                     |
|--|-----------------|-------------------------|-------------------------|-------------------------|-----------|---------------------|
| REMAINING LIST FROM 2016 2017 (Year 1 & 2) - cont. |                 |                         |                         |                         |           |                     |
| Street   | From            | To                      | Pavement Area - sq. ft. | Plan Activity           | Status    | Comments            |
| Carmichael St E                                    | Riverside Dr E  | Dead End                | 5,045                   | Pavement Reconstruction | Pending   |                     |
| Cotton Gin Ln W                                    | Blacksmith Ln W | Concrete Rd             | 3,263                   | Pavement Reconstruction | Pending   |                     |
| Culberson Ave N                                    | Bluebonnet Dr N | Leland St N             | 9,080                   | Pavement Reconstruction | Completed | June                |
| Cypress Dr N                                       | Bluebell Rd N   | Jackson                 | 4,206                   | Pavement Reconstruction | Pending   |                     |
| G St S   | Waggoman Dr S   | G St E                  | 8,705                   | Pavement Reconstruction | Pending   |                     |
| Galbraith Ave N                                    | Elm St N        | Florence St N           | 6,948                   | Pavement Reconstruction | Completed | July-August         |
| Hays St N  | Charles St N    | Pearl St N              | 3,371                   | Pavement Reconstruction | Delayed   | waiting on gas line |
| Hays St N  | Scott St N      | E Davis St N            | 2,340                   | Pavement Reconstruction | Completed | August              |
| Lake Dr N  | Culberson Ave N | Pershing Ave N          | 12,708                  | Pavement Reconstruction | Completed |                     |
| Lammers St E                                       | Dead End        | Mack Holliman           | 3,996                   | Pavement Reconstruction | Pending   |                     |
| McFarland St N                                     | Hays St N       | Rodriguez St N          | 17,281                  | Pavement Reconstruction | Pending   |                     |
| Pinto Trl N  | Bow Ln N        | Caddo Ln N              | 5,752                   | Pavement Reconstruction | Completed | May                 |
|  |                 |                         |                         |                         |           |                     |
|  |                 |                         |                         |                         |           |                     |



## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY       |                      | CRACK SEALING & 2% PATCHING |                         |                             |         |          |
|---------------------|----------------------|-----------------------------|-------------------------|-----------------------------|---------|----------|
|                     |                      |                             |                         |                             |         |          |
| Street              | From                 | To                          | Pavement Area - sq. ft. | Plan Activity               | Status  | Comments |
| 1st St N            | Tomahawk Trl N       | Westminster St N            | 10,553                  | Crack Sealing & 2% Patching | Pending |          |
| A St N              | E Main St N          | E Main St N                 | 673                     | Crack Sealing & 2% Patching | Pending |          |
| Aransas St N        | Aransas St N         | Jefferson St N              | 4,665                   | Crack Sealing & 2% Patching | Pending |          |
| Barbara Ann St N    | Ford St N            | Cypress Creek               | 17,702                  | Crack Sealing & 2% Patching | Pending |          |
| Barbara Ann St N    | Dead End             | Carol Ann Dr N              | 4,665                   | Crack Sealing & 2% Patching | Pending |          |
| Barry Dr N          | Dead End             | Lake Dr N                   | 7,482                   | Crack Sealing & 2% Patching | Pending |          |
| Birkdale Ln E       | Intersection         | Rolling Green Dr E          | 1,848                   | Crack Sealing & 2% Patching | Pending |          |
| Braeburn Cir E      | Dead End             | Riverhill Blvd E            | 7,694                   | Crack Sealing & 2% Patching | Pending |          |
| Cedar Dr N          | Meth. Encampment     | Tanglewood Ln N             | 13,504                  | Crack Sealing & 2% Patching | Pending |          |
| Clay St N           | Jefferson St N       | Clay St S                   | 18,390                  | Crack Sealing & 2% Patching | Pending |          |
| Club View Ct E      | Circle               | Culdesac                    | 13,479                  | Crack Sealing & 2% Patching | Pending |          |
| Comanche Trace Dr E | Dead End             | Comanche Tr Dr              | 6,762                   | Crack Sealing & 2% Patching | Pending |          |
| Comanche Trace Dr E | Oak Park Dr E        | Kite Dr E                   | 13,889                  | Crack Sealing & 2% Patching | Pending |          |
| Comanche Trace Dr E | Trail Head Dr E      | Arrowhead Dr E              | 20,149                  | Crack Sealing & 2% Patching | Pending |          |
| Coronado Dr N       | Subdivision Entrance | Mountain Laurel Vw          | 12,640                  | Crack Sealing & 2% Patching | Pending |          |
| Crown View Dr N     | Crown Ridge Dr N     | Summit Crest Dr N           | 23,492                  | Crack Sealing & 2% Patching | Pending |          |
| Degrasse Dr N       | Dead End             | Gloucester Pt N             | 4,194                   | Crack Sealing & 2% Patching | Pending |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY   |                                   | CRACK SEALING & 2% PATCHING |                         |                             |         |          |
|-----------------|-----------------------------------|-----------------------------|-------------------------|-----------------------------|---------|----------|
| Street          | From                              | To                          | Pavement Area - sq. ft. | Plan Activity               | Status  | Comments |
| Donna Kay Dr N  | Dead End                          | Carol Ann Dr N              | 8,440                   | Crack Sealing & 2% Patching | Pending |          |
| Dry Hollow Dr E | Entrance                          | Comanche Trace Dr E         | 4,942                   | Crack Sealing & 2% Patching | Pending |          |
| E Main St N     | Intersection                      | B St N & Aransas S          | 4,064                   | Crack Sealing & 2% Patching | Pending |          |
| E Main St N     | Ross St N & B St N & Aransas St N |                             | 3,476                   | Crack Sealing & 2% Patching | Pending |          |
| E St E          | Water St E                        | Dead End                    | 5,365                   | Crack Sealing & 2% Patching | Pending |          |
| Easy St N       | Dead End                          | Leslie Dr N                 | 10,205                  | Crack Sealing & 2% Patching | Pending |          |
| Englewood Cir E | Culdesac                          | Englewood Dr E              | 2,794                   | Crack Sealing & 2% Patching | Pending |          |
| Fitch St N      | Dead End                          | Degrasse Dr N               | 18,428                  | Crack Sealing & 2% Patching | Pending |          |
| Ford St N       | Donna Kay Dr N                    | Dead End                    | 5,085                   | Crack Sealing & 2% Patching | Pending |          |
| Ford St N       | Linda Joy St N                    | Barbara Ann St N            | 12,752                  | Crack Sealing & 2% Patching | Pending |          |
| G St E          | Old G St Bridge                   | Water St E                  | 30,188                  | Crack Sealing & 2% Patching | Pending |          |
| Glen Oaks Dr E  | Dead End                          | Highridge Dr E              | 6,505                   | Crack Sealing & 2% Patching | Pending |          |
| Gloucester Pt N | Gloucester Ct N                   | Yorktown Blvd N             | 7,777                   | Crack Sealing & 2% Patching | Pending |          |
| Highpointe Ct E | Highridge Dr E                    | Fairway Dr E                | 8,000                   | Crack Sealing & 2% Patching | Pending |          |
| Highridge Dr E  | Overlook Dr E                     | Dead End                    | 3,210                   | Crack Sealing & 2% Patching | Pending |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY      |                  | CRACK SEALING & 2% PATCHING |                         |                             |         |          |
|--------------------|------------------|-----------------------------|-------------------------|-----------------------------|---------|----------|
|                    |                  |                             |                         |                             |         |          |
| Street             | From             | To                          | Pavement Area - sq. ft. | Plan Activity               | Status  | Comments |
| Highridge Dr E     | Glen Oaks Dr E   | Overlook Dr E               | 15,153                  | Crack Sealing & 2% Patching | Pending |          |
| Hill Country Dr S  | Wesley Dr S      | Dead End                    | 11,086                  | Crack Sealing & 2% Patching | Pending |          |
| Hill Country Dr S  | Granada Pl S     | Cully Dr S                  | 12,969                  | Crack Sealing & 2% Patching | Pending |          |
| Hummingbird Ln N   | Jackson Rd N     | Jack Dr N                   | 9,833                   | Crack Sealing & 2% Patching | Pending |          |
| Ivy Ln N           | Jasper Ln N      | Jasper Ln N                 | 29,168                  | Crack Sealing & 2% Patching | Pending |          |
| Jasper Ln N        | Dead End         | Jasper Ln N                 | 785                     | Crack Sealing & 2% Patching | Pending |          |
| Jefferson St N     | Gilmer St N      | Aransas St N                | 2,891                   | Crack Sealing & 2% Patching | Pending |          |
| Kite Dr E          | Kite Dr E        | Kite Dri E                  | 8,690                   | Crack Sealing & 2% Patching | Pending |          |
| La Cumbre Cir E    | Dead End         | La Cumbre Dr E              | 6,379                   | Crack Sealing & 2% Patching | Pending |          |
| La Cumbre Dr E     | Dead End         | La Cumbre Dr E              | 14,605                  | Crack Sealing & 2% Patching | Pending |          |
| Legion Dr N        | Agarita St N     | Meeker Rd N                 | 19,178                  | Crack Sealing & 2% Patching | Pending |          |
| Legion Dr N        | Beech St N       | Agarita St N                | 16,496                  | Crack Sealing & 2% Patching | Pending |          |
| Lehmann Dr S       | Hwy 16           | City Limits                 | 40,711                  | Crack Sealing & 2% Patching | Pending |          |
| Leslie Dr N        | Laura Belle Dr N | Lloyd Dr N                  | 9,341                   | Crack Sealing & 2% Patching | Pending |          |
| Lessie Ln N        | City limits      | Avery Rd N                  | 4,156                   | Crack Sealing & 2% Patching | Pending |          |
| Lowry St S         | Palmer St S      | Starkey St S                | 7,441                   | Crack Sealing & 2% Patching | Pending |          |
| Mulligan Way Cir E | Culdesac         | Mulligan Way E              | 4,685                   | Crack Sealing & 2% Patching | Pending |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY      |                         | CRACK SEALING & 2% PATCHING |                         |                             |         |          |
|--------------------|-------------------------|-----------------------------|-------------------------|-----------------------------|---------|----------|
|                    |                         |                             |                         |                             |         |          |
| Street             | From                    | To                          | Pavement Area - sq. ft. | Plan Activity               | Status  | Comments |
| Oak Hollow Dr E    | Oak Valley Dr E         | Nora Dr E                   | 5,132                   | Crack Sealing & 2% Patching | Pending |          |
| Park Rd 19 E       | Dead End                | Park Rd 19 E 17             | 471                     | Crack Sealing & 2% Patching | Pending |          |
| Park Rd 19 E       | Dead End                | Park Rd 19E                 | 501                     | Crack Sealing & 2% Patching | Pending |          |
| Park St N          | C St N                  | B St N                      | 13,240                  | Crack Sealing & 2% Patching | Pending |          |
| Peddler Ln W       | Dead End                | Mill Run W                  | 3,222                   | Crack Sealing & 2% Patching | Pending |          |
| Poplar St N        | Agarita St N            | Meeker Rd N                 | 8,900                   | Crack Sealing & 2% Patching | Pending |          |
| Riverhill Blvd E   | Spring Mill Dr E & Turn | Braeburn Cir E              | 16,769                  | Crack Sealing & 2% Patching | Pending |          |
| Rock Creek Dr E    | Wingedfoot Ln E         | Rock Creek Loop E           | 6,158                   | Crack Sealing & 2% Patching | Pending |          |
| Rock Creek Loop E  | Rock Creek Dr E         | Rock Creek Dr E             | 12,490                  | Crack Sealing & 2% Patching | Pending |          |
| San Jacinto Dr N   | Olympic Dr N            | Alamo Dr N                  | 10,980                  | Crack Sealing & 2% Patching | Pending |          |
| Sheppard Rees Rd S | Thompson Drive          | City Limits                 | 41,475                  | Crack Sealing & 2% Patching | Pending |          |
| Singing Wind Dr N  | Sendero Ridge           | Jasper Ln N                 | 20,846                  | Crack Sealing & 2% Patching | Pending |          |
| Spring Mill Dr E   | Lakewood Dr E           | Englewood Dr E              | 27,355                  | Crack Sealing & 2% Patching | Pending |          |
| Stadium Dr N       | Marion Dr N             | Mae Dr N                    | 3,105                   | Crack Sealing & 2% Patching | Pending |          |
| Summit Ridge Dr N  | Summit Crest Dr N       | Summit Spur N               | 32,907                  | Crack Sealing & 2% Patching | Pending |          |
| Summit Ridge Dr N  | Summit Spur N           | Summit Point Dr N           | 13,617                  | Crack Sealing & 2% Patching | Pending |          |
| Temple Dr N        | Dead End                | Hancock Dr N                | 7,601                   | Crack Sealing & 2% Patching | Pending |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY   |                      | CRACK SEALING & 2% PATCHING |                         |                             |           |          |
|-----------------|----------------------|-----------------------------|-------------------------|-----------------------------|-----------|----------|
| Street          | From                 | To                          | Pavement Area - sq. ft. | Plan Activity               | Status    | Comments |
| Tivy St N       | Jefferson St N       | Tivy St E                   | 18,635                  | Crack Sealing & 2% Patching | Pending   |          |
| Tivy St N       | Garden St N          | Jefferson St N              | 11,823                  | Crack Sealing & 2% Patching | Pending   |          |
| Toscano Way E   | Toscano Dr E         | Dead End                    | 4,914                   | Crack Sealing & 2% Patching | Pending   |          |
| Toscano Way E   | Dead End             | Toscano Dr                  | 9,067                   | Crack Sealing & 2% Patching | Pending   |          |
| Trace Cir E     | Dead End             | Comanche Trace D            | 6,840                   | Crack Sealing & 2% Patching | Pending   |          |
| Travis St N     | Jefferson St N       | Jefferson St N              | 3,127                   | Crack Sealing & 2% Patching | Pending   |          |
| Victory Ln N    | Vicksburg Ave N      | Degrasse Dr N               | 28,580                  | Crack Sealing & 2% Patching | Pending   |          |
| W Main St N     | Mimosa St N          | Hwy 27                      | 7,275                   | Crack Sealing & 2% Patching | Pending   |          |
| Ward St N       | Thurman St N         | Lowrance St N               | 8,351                   | Crack Sealing & 2% Patching | Pending   |          |
| Water St E      | Spring St E          | Washington St E             | 13,561                  | Crack Sealing & 2% Patching | Pending   |          |
| Water St E      | D St E               | C St E                      | 13,446                  | Crack Sealing & 2% Patching | Pending   |          |
| Wingedfoot Ln E | Riverhill Blvd E     | Rock Creek Dr E             | 39,794                  | Crack Sealing & 2% Patching | Pending   |          |
| 5th St N        | Ross St N            | Dead End                    | 9,913                   | Crack Sealing & 2% Patching | Completed | June     |
| A St E          | Live Oak St E        | A St N                      | 1,729                   | Crack Sealing & 2% Patching | Completed | June     |
| A St E          | Water St E           | Live Oak St E               | 4,667                   | Crack Sealing & 2% Patching | Completed | June     |
| Alice St N      | Methodist Encampment | Uvalde St N                 | 12,904                  | Crack Sealing & 2% Patching | Completed | June     |
| Alice St N      | Uvalde St N          | Tanglewood Ln N             | 2,963                   | Crack Sealing & 2% Patching | Completed | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY     |                    | CRACK SEALING & 2% PATCHING |                         |  |                  |          |
|-------------------|--------------------|-----------------------------|-------------------------|--|------------------|----------|
| Street            | From               | To                          | Pavement Area - sq. ft. | Plan Activity                          | Status           | Comments |
| Antelope Trl E    | Beginning Culdesac | Ending Culdesac             | 2,242                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Antelope Trl E    | Culdesac           | Riverhill Blvd E            | 38,627                  | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Aransas St N      | A St N             | Tivy St N & North S         | 8,940                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Aransas St N      | Jefferson St N     | A St N                      | 3,300                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Aransas St N      | Jefferson St N     | Ross St N & B St N          | 12,152                  | <i>Crack Sealing &amp; 2% Patching</i> | <b>Completed</b> | June     |
| Arcadia Loop S    | Bear Creek Rd S    | Dead End                    | 75,782                  | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Arizona Ash Dr E  | Dena Dr E          | Waterfront Dr E             | 13,665                  | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Arrowhead Dr E    | Peaks Cv E         | Comanche Trace D            | 10,684                  | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Augusta Cir E     | Dead End           | Riverhill Blvd E            | 7,966                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Barbara Ann St N  | Lytle St N         | Ford St N                   | 20,181                  | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Blanks St N       | Swigert St N       | Wallace St N                | 12,903                  | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Bluebell Rd N     | Dead End           | Creek Run N                 | 2,580                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Bow Dr N          | Weston Loop        | E Main St N                 | 2,209                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Canyon Creek Ln E | St Andrews Loop E  | St Andrews Loop E           | 9,622                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |
| Carol Ann Dr N    | Mary Frances St N  | Lytle St N                  | 8,876                   | Crack Sealing & 2% Patching            | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY       |                      | CRACK SEALING & 2% PATCHING |                         |                             |           |          |
|---------------------|----------------------|-----------------------------|-------------------------|-----------------------------|-----------|----------|
| Street              | From                 | To                          | Pavement Area - sq. ft. | Plan Activity               | Status    | Comments |
| Carol Ann Dr N      | Barbara Ann St N     | Donna Kay Dr N              | 18,497                  | Crack Sealing & 2% Patching | Completed | June     |
| Club View Ct E      | Dead End             | Ranch View Ct E             | 10,654                  | Crack Sealing & 2% Patching | Completed | June     |
| Club View Ct E      | Beginning Culdesac   | Ending Culdesac             | 2,123                   | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Stone Creek Dr E     | Stone Creek Dr E            | 1,342                   | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Toscanao CRT         | Mulligan Way E & F          | 14,421                  | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Stone Creek Dr E     | Oak Park Dr E               | 6,482                   | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Toscanao Dr E        | Double Eagle Dr E           | 7,040                   | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Kite Dr E            | Club House Dr E             | 16,815                  | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Indian Wells Dr E    | Indian Wells Dr E           | 9,484                   | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Trace Cir E          | Toscanao Dr E               | 34,578                  | Crack Sealing & 2% Patching | Completed | June     |
| Comanche Trace Dr E | Dry Hollow Dr E      | Rock Barn Dr E              | 26,423                  | Crack Sealing & 2% Patching | Completed | June     |
| Creek Run N         | Dead End             | Bluebell Rd N               | 18,962                  | Crack Sealing & 2% Patching | Completed | June     |
| Crestwood Dr N      | Timberway Ln N       | Elmwood Dr N                | 7,638                   | Crack Sealing & 2% Patching | Completed | June     |
| Crestwood Dr N      | Methodist Encampment | Aspen Dr N                  | 10,787                  | Crack Sealing & 2% Patching | Completed | June     |
| Cully Dr S          | Hill Country Dr S    | Louise Hays Park Rd S       | 60,784                  | Crack Sealing & 2% Patching | Completed | June     |
| Cully Dr S          | Lehman               | Hill Country Dr S           | 15,952                  | Crack Sealing & 2% Patching | Completed | June     |
| Degrass Dr N        | Gloucester Pt N      | Yorktown Blvd N             | 9,071                   | Crack Sealing & 2% Patching | Completed | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY      |                    | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|--------------------|--------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
|                    |                    |                             |                         |                             |                  |          |
| Street             | From               | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Donna Kay Dr N     | Donna Kay Dr       | Lytle St N                  | 4,168                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Donna Kay Dr       | Lytle St N         | Donna Kay Dr N              | 4,949                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Double Eagle Cir E | Dead End           | Double Eagle Dr E           | 2,968                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Double Eagle Dr E  | Double Eagle Cir E | Comanche Trace D            | 8,842                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Dry Hollow Cir E   | Culdesac           | Dry Hollow Dr E             | 4,047                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| E Main St N        | Bow Dr N           | Westminster St N            | 19,971                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| E Main St N        | Park St N          | B St                        | 8,663                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| E Main St N        | Bow Dr N           | Bow Dr N                    | 2,022                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Elm Ridge Rd N     | Dead End           | Bluebell Rd N               | 18,175                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Englewood Dr E     | Beginning Culdesac | Ending Culdesac             | 11,768                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Englewood Dr E     | Culdesac           | Sand Bend Dr E              | 43,652                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| F St N             | Dead End           | Park St N                   | 5,787                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Fairway Dr E       | Riverhill Club Ln  | Riverhill Club Ln           | 4,164                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Fairway Dr E       | Highridge Ct       | Riverhill Club Ln           | 10,408                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Fitch St N         | Degrasse Dr.       | Ridge Dr.                   | 3,003                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Flanders Dr N      | Jennings Blvd N    | Goss St N                   | 7,587                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |



## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY              |                 | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|----------------------------|-----------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
| Street                     | From            | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Florian Dr N               | Dead End        | Fitch St N                  | 2,738                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Ford St N                  | Dead End        | Mary Frances St N           | 11,829                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Ford St N                  | Donna Kay Dr N  | Nancy Beth Dr N             | 9,242                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Galbraith Ave N            | Culberson Ave N | Jackson Rd N                | 35,320                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Galbraith Ave N            | W Main St N     | W Water St N                | 8,963                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Glen Rd N                  | Valley Dr N     | West Ln N                   | 7,315                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Goss St N                  | Mesquite St N   | Legion Dr N                 | 12,907                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Guadalupe St S             | Plaza Dr S      | Woodlawn Ave S              | 67,144                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Harper St N                | Patton Ave N    | N. Lewis Ave                | 9,795                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Highpointe Ct E (Highridge | Highridge Dr.   | Fairway Dr E                | 2,798                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Highridge Dr E             | Highridge Ct.   | Deerwood Dr E               | 13,569                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Hill Country Dr S          | Cully Dr S      | Wesley Dr S                 | 42,992                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Hillcrest Ave N            | Moore St N      | Wheless Ave N               | 10,735                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Hillcrest Ave N            | Wheless Ave N   | Myrta St N                  | 10,893                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Hummingbird Ln N           | Virginia Dr N   | Lois St N                   | 15,706                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY    |                  | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|------------------|------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
| Street           | From             | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Hummingbird Ln N | Jack Dr N        | Virginia Dr N               | 14,548                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jack Dr N        | Hummingbird Ln N | Bobwhite Dr N               | 36,097                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jackson Rd N     | Bluebell Rd N    | Galbraith Ave N             | 14,146                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jackson Rd N     | Cypress Dr N     | Fairview Dr N               | 7,217                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jackson Rd N     | Woodcrest Dr N   | Cypress Dr N                | 7,169                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jackson Rd N     | Fairview Dr N    | Bluebell Rd N               | 5,649                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jackson Rd N     | Mockingbird Ln N | Cardinal Dr N               | 18,740                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jasper Ln N      | Ivy Ln N         | Sendero Ridge Dr N          | 6,988                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jefferson St N   | Clay St N        | Quinlan St N                | 28,169                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jefferson St N   | Aransas St N     | Aransas St N                | 1,975                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jefferson St N   | Tivy St N        | St. Peter St.               | 18,189                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jefferson St N   | Washington St N  | Earl Garrett St N           | 26,638                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Jefferson St N   | St. Peter St.    | Washington St N             | 38,179                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Kenwood Cir E    | Dead End         | Englewood Dr E              | 7,362                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Kite Dr E        | Dead End         | Kite Ct E.                  | 2,564                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY     |                      | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|-------------------|----------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
| Street            | From                 | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| La Cumbre Dr E    | Dead End             | First Island                | 16,095                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Legion Dr N       | Loop 534 Veterans HW | Jennings Blvd N             | 19,794                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Leslie Dr N       | Lloyd Dr N           | SH 16                       | 40,333                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lime Creek Rd W   | Caribou Ln W         | Fallow Dr W                 | 7,430                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lime Creek Rd W   | Fallow Dr W          | Homestead Dr W              | 7,647                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lime Creek Rd W   | Dead End             | Caribou Ln W                | 7,383                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lois St N         | Crestwood Dr N       | Methodist Encamp            | 14,907                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lois St N         | Goat Creek Rd        | Merdian Blvd                | 55,173                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lois St N         | Merdian Blvd         | 1609 N.                     | 1,971                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Los Cedros Loop N | Los Cedros           | Los Cedros                  | 37,060                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Los Cedros Loop N | Harper Rd            | Los Cedros Loop             | 4,989                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lytle St N        | Barbara Ann St N     | Nancy Beth Dr N             | 8,408                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lytle St N        | Donna Kay Dr N       | 5th St N                    | 5,455                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Lytle St N        | Carol Ann Dr N       | Barbara Ann St N            | 26,544                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Maple St N        | Beech St N           | Agarita St N                | 7,688                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY           |                          | CRACK SEALING & 2% PATCHING   |                         |                             |                  |          |
|-------------------------|--------------------------|-------------------------------|-------------------------|-----------------------------|------------------|----------|
| Street                  | From                     | To                            | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Maple St N              | Agarita St N             | Meeker Rd N                   | 8,745                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Meeker Rd N             | Maple St N               | Glenn Mcginnis Dr N           | 3,000                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Meeker Rd N             | Legion Dr N              | Poplar St N                   | 7,088                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Methodist Encampment Rd | Crestwood Dr N           | Manor Dr N                    | 4,937                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Methodist Encampment Rd | Alice St N               | Cedar Dr.                     | 7,279                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Methodist Encampment Rd | Jackson Rd N & Glen Rd N | Crestwood Dr N                | 15,785                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Methodist Encampment Rd | Cedar Dr.                | McAllen Dr N                  | 10,525                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Morrow St N             | Mathison St N            | Leslie Dr N                   | 12,762                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Mountain Laurel Vw N    | Glen View Dr N           | Laurelwood Dr N               | 25,149                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Mulligan Way E          | Mulligan Way Cir E       | Pinnacle Club Dr E & Comanche | 5,584                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Mulligan Way E          | Double Eagle Dr E        | Mulligan Way Cir E            | 10,563                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Nancy Beth Dr N         | Lytle St N               | Ford St N                     | 28,912                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Nancy Beth Dr N         | Ford St N                | Cypress Creek Rd              | 14,404                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Nora Dr E               | Dead End                 | Oak Hollow Dr E               | 6,240                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| North St N              | Earl Garrett St N        | Schreiner St N                | 20,846                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY        |                    | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|----------------------|--------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
| Street               | From               | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| North St N           | Dead End           | Lytle St N                  | 2,858                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Nugent Ave E         | 1141 E.            | Mack Holliman Dr E          | 3,958                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Oak St N             | Myrta St N         | Wheless Ave N               | 10,939                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Oak Valley Dr E      | Lammers St E       | Ashley Dr.                  | 15,010                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Oak Valley Dr E      | Nugent Ave E       | Oak Hollow Dr E             | 19,407                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Oakland Hills Ln E   | Oakland Hills Ln   | Oakland Hills Ln            | 15,004                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Old FM 689 E         | SH 173             | Scarlet Dr E                | 19,757                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Olympia Dr E         | Dead End           | Oak Hollow Dr E             | 6,385                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Overlook Dr E        | Deerwood Dr E      | Highridge Dr E              | 26,536                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Park St N            | D St N             | C St N                      | 13,184                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Peterson Dr N        | Stadium Dr N       | SH 16                       | 16,133                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Preston Trail Loop E | Oakland Hills Ln E | Rolling Green Dr E          | 22,624                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Quinlan St N         | Jefferson St N     | Quinlan St S                | 18,108                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Ranch View Ct E      | Comanche Trace Dr. | Club View Ct.               | 1,482                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Richardson St N      | SH27               | Dead End                    | 7,680                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY      |                                    | CRACK SEALING & 2% PATCHING      |                         |                             |                  |          |
|--------------------|------------------------------------|----------------------------------|-------------------------|-----------------------------|------------------|----------|
|                    |                                    |                                  |                         |                             |                  |          |
| Street             | From                               | To                               | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Riverhill Blvd E   | SH 173                             | Calle Dal Roble                  | 4,471                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Riverhill Blvd E   | Boyington Ln E                     | Antelope Trl E                   | 8,470                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Riverhill Blvd E   | Wingedfoot Ln E                    | Augusta Cir E                    | 11,587                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Riverhill Blvd E   | Rockwood Cir E                     | Turnberry Cir E & Spring Mill Dr | 17,463                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Riverside Dr E     | Carmichael St E                    | Old Riverside Rd E               | 1,862                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Rock Creek Dr E    | Dead End                           | Wingedfoot Ln E                  | 5,327                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Ross St N          | Dead End                           | 2nd St N                         | 6,668                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Sailing Way N      | Singing Wind Dr N                  | Bridle Path N                    | 24,551                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| San Jacinto Dr N   | Alamo Dr N                         | Olympic Dr N                     | 8,039                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Sendero Ridge Dr N | Jasper Ln N                        | Singing Wind Dr N &              | 6,719                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Short St N         | Barnett St N                       | North St N                       | 12,889                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Sika Dr W          | Caribou Ln W                       | Fallow Dr W                      | 7,348                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Singing Wind Dr N  | Jasper Ln N                        | Meadowview Ln N & Sendero        | 43,666                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Singing Wind Dr N  | Meadowview Ln N & Sendero Ridge Dr | Sailing Way N                    | 8,644                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Spring Mill Dr E   | Highlands Dr E                     | Lakewood Dr E                    | 14,532                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY     |                    | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|-------------------|--------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
| Street            | From               | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Spring St E       | Dead End           | Water St E                  | 4,526                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| St Andrews Loop E | Canyon Creek Ln E  | Bent Oak Ln E               | 4,674                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| St Andrews Loop E | Bent Oak Ln E      | Canyon Creek Ln E           | 17,859                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Stadium Dr N      | Crawford St N      | Marion Dr N                 | 2,343                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Stone Creek Dr E  | Stone Creek Cir E  | Stone Creek Cir E           | 45,321                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Summit Crest Dr N | Summit Top Dr N    | Crown View Dr N             | 24,051                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Summit Crest Dr N | Crown View Dr N    | Crown Ridge Dr N            | 8,929                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Summit Point Dr N | Dead End           | Summit Ridge Dr N           | 5,581                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Summit Spur N     | Vista Ridge Dr N   | Vista View                  | 2,075                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Summit Spur N     | Vista View N. Cir. | Vista Ridge Dr N            | 2,129                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Temple Dr N       | Hancock Dr N       | Warbler Dr N                | 7,936                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Tivy St N         | Aransas St.        | North St.                   | 1,543                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Tivy St N         | Golf Ave           | Prescott St N               | 7,180                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Toscano Crt       | Toscano Way E      | Comanche Trace Dr E         | 5,565                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Toscano Dr E      | Toscano Way E      | Comanche Trace Dr E         | 6,045                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY    |                    | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|------------------|--------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
| Street           | From               | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| Toscano Way E    | Toscano Ct         | Dead End                    | 4,927                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Toscano Way E    | Toscano Ct.        | Toscano Dr.                 | 15,285                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Town Creek Rd N  | Silver Saddle Dr N | Morris Rd                   | 33,077                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Trail Head Dr E  | La Cumbre Dr E     | Comanche Trace Dr E         | 14,807                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Travis St N      | Park St N          | Dead End                    | 6,175                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Victory Ln N     | Degrasse Dr N      | Norfolk Ln                  | 4,406                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Village Dr N     | Hilltop Dr.        | Hilltop Rd N                | 20,404                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Virginia Dr N    | Hummingbird Ln N   | Bobwhite Dr N               | 32,094                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Vista View Cir N | Dead End           | Summit Spur N               | 5,094                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| W Schreiner St N | Lawson St N        | Paschal Ave N               | 11,917                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Warbler Dr N     | Overhill Dr N      | Cardinal Dr N               | 7,135                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Water St E       | E St E             | D St E                      | 13,158                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Water St E       | Travis St N        | H St E                      | 20,662                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Water St E       | C St E             | B St E                      | 13,295                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Water St S       | Water St E         | Clay St S                   | 23,566                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |



## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY     |                   | CRACK SEALING & 2% PATCHING |                         |                             |                  |          |
|-------------------|-------------------|-----------------------------|-------------------------|-----------------------------|------------------|----------|
|                   |                   |                             |                         |                             |                  |          |
| Street            | From              | To                          | Pavement Area - sq. ft. | Plan Activity               | Status           | Comments |
| West Ln N         | Meadow Ridge Dr N | Crest Rdg N                 | 11,782                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Water St S        | Francisco Lemos   | Herzog St S                 | 5,181                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Westchester Cir E | Riverhill Blvd E  | Dead End                    | 8,430                   | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Wood Edge Ln N    | Harper Rd         | Dead End                    | 10,819                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
| Yorktown Blvd N   | Dead End          | Lexington Ave N             | 15,381                  | Crack Sealing & 2% Patching | <b>Completed</b> | June     |
|                   |                   |                             |                         |                             |                  |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY     |                  | SLURRY SEAL & 2% PATCH |                         |                        |           |          |
|-------------------|------------------|------------------------|-------------------------|------------------------|-----------|----------|
| Street            | From             | To                     | Pavement Area - sq. ft. | Plan Activity          | Status    | Comments |
| Alamo Dr N        | San Jacinto Dr N | San Jacinto Dr N       | 11,279                  | Slurry Seal & 2% Patch | Completed |          |
| Calle Del Robles  | Dead End         | Riverhill Blvd. E      | 6,900                   | Slurry Seal & 2% Patch | Completed |          |
| Coronado Dr N     | Glen Rd N        | West Ln N              | 42,177                  | Slurry Seal & 2% Patch | Completed |          |
| Dena Dr E         | Box Elder Dr E   | Scarlet Dr E           | 6,067                   | Slurry Seal & 2% Patch | Completed |          |
| Earl Garrett St N | Myrta St N       | Bulwer Ave N           | 29,881                  | Slurry Seal & 2% Patch | Completed |          |
| Elmwood Dr N      | Crestwood Dr N   | Methodist Encampm      | 13,479                  | Slurry Seal & 2% Patch | Completed |          |
| Fawn Dr N         | Antler Dr N      | Stadium Dr N           | 8,003                   | Slurry Seal & 2% Patch | Completed |          |
| Fawn Dr N         | Lane Dr N        | Antler Dr N            | 3,318                   | Slurry Seal & 2% Patch | Completed |          |
| Hackberry Dr S    | E Shady Dr S     | Guadalupe St S         | 4,818                   | Slurry Seal & 2% Patch | Completed |          |
| Highlands Dr E    | Riverhill Blvd E | Larry Lee Dr E         | 45,323                  | Slurry Seal & 2% Patch | Completed |          |
| Hunt St N         | Dead End         | Clara St N             | 6,401                   | Slurry Seal & 2% Patch | Completed |          |
| Lamar St N        | Bulwer Ave N     | Barnett St N           | 11,036                  | Slurry Seal & 2% Patch | Completed |          |
| Lane Dr N         | Fawn Dr N        | Marion Dr N            | 11,695                  | Slurry Seal & 2% Patch | Completed |          |
| Lytle St N        | 2nd St N         | 1st St N               | 11,731                  | Slurry Seal & 2% Patch | Completed |          |
| Lytle St N        | 3rd St N         | 2nd St N               | 11,456                  | Slurry Seal & 2% Patch | Completed |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY      |                  | SLURRY SEAL & 2% PATCH |                         |                        |           |          |
|--------------------|------------------|------------------------|-------------------------|------------------------|-----------|----------|
| Street             | From             | To                     | Pavement Area - sq. ft. | Plan Activity          | Status    | Comments |
| Mack Holliman Dr E | Rit Jons Dr E    | Bandera Hwy            | 39,752                  | Slurry Seal & 2% Patch | Completed |          |
| Marion Dr N        | Sidney Baker     | Lane Dr N              | 16,016                  | Slurry Seal & 2% Patch | Completed |          |
| Mae Dr N           | City limits      | Newton St N            | 15,477                  | Slurry Seal & 2% Patch | Completed |          |
| Milton St S        | Dead End         | Woodlawn Ave S         | 14,730                  | Slurry Seal & 2% Patch | Completed |          |
| North St N         | A St N           | Tivy St N              | 17,059                  | Slurry Seal & 2% Patch | Completed |          |
| Old Oaks Path N    | Morningside Dr N | Harper Rd N            | 9,803                   | Slurry Seal & 2% Patch | Completed |          |
| Panorama Dr N      | Lazy Ln N        | Methodist Encampm      | 12,289                  | Slurry Seal & 2% Patch | Completed |          |
| Paragon Pl N       | Dead End         | Quinlan Creek Dr N     | 17,830                  | Slurry Seal & 2% Patch | Completed |          |
| Pin Oak Way N      | Dead End         | Harper Rd N            | 5,783                   | Slurry Seal & 2% Patch | Completed |          |
| Quinlan St N       | Dead End         | Charles St N           | 6,745                   | Slurry Seal & 2% Patch | Completed |          |
| Ross St N          | 2nd St N         | 1st St N               | 12,480                  | Slurry Seal & 2% Patch | Completed |          |
| Ross St N          | 5th St N         | 4th St N               | 12,108                  | Slurry Seal & 2% Patch | Completed |          |
| Scarlet Dr E       | Dena Dr E        | Old FM 689 E           | 5,705                   | Slurry Seal & 2% Patch | Completed |          |
| Schreiner St N     | Clay St N        | Quinlan St N           | 23,314                  | Slurry Seal & 2% Patch | Completed |          |
| Schreiner St N     | Quinlan St N     | Hays St N              | 18,744                  | Slurry Seal & 2% Patch | Completed |          |

## 2018 - Year 3 Streets Paving Report

| PLAN ACTIVITY    |                 | SLURRY SEAL & 2% PATCH |                         |                        |           |          |
|------------------|-----------------|------------------------|-------------------------|------------------------|-----------|----------|
| Street           | From            | To                     | Pavement Area - sq. ft. | Plan Activity          | Status    | Comments |
| Schreiner St N   | Hays St N       | Rodriquez St N         | 19,062                  | Slurry Seal & 2% Patch | Completed |          |
| Schreiner St N   | Rodriquez St N  | Francisco Lemos        | 18,940                  | Slurry Seal & 2% Patch | Completed |          |
| Spring Mill Dr E | Englewood Dr E  | Riverhill Blvd E       | 7,449                   | Slurry Seal & 2% Patch | Completed |          |
| Stadium Dr N     | Fawn Dr N       | Antler Dr N            | 8,148                   | Slurry Seal & 2% Patch | Completed |          |
| Stadium Dr N     | Antler Dr N     | Yorktown Blvd E        | 12,458                  | Slurry Seal & 2% Patch | Completed |          |
| Tivy St N        | Myrta St N      | 3rd St N               | 11,047                  | Slurry Seal & 2% Patch | Completed |          |
| Uvalde St N      | Tanglewood Ln N | Alice St N             | 5,727                   | Slurry Seal & 2% Patch | Completed |          |
| W Crest Dr N     | W Bluff Dr N    | Bluff Ridge Dr N       | 22,524                  | Slurry Seal & 2% Patch | Completed |          |
| W Crest Dr N     | Trailwood Cir N | W Ridge Cir N          | 11,594                  | Slurry Seal & 2% Patch | Completed |          |
| W Water St S     | Lowry St S      | Water St S             | 27,646                  | Slurry Seal & 2% Patch | Completed |          |
| Warbler Dr N     | Culdesac        | Quail Run N            | 14,116                  | Slurry Seal & 2% Patch | Completed |          |
|                  |                 |                        |                         |                        |           |          |